



Daily Drilling Report

Well ID: Forge 56-32

Field: Other

Geothermal Resource Group, Inc.

Well Name: 56-32

Sect: 32 Town: 26S Rng: 9W County: Beaver State: UT

Report No: 3

Report For 07-Feb-21

Operator:		University of Utah		Rig:		Frontier		Spud Date:		Daily Cost / Mud (\$):			---								
Measured Depth (ft):		128		Last Casing:		20.000 at 129		Wellbore:		Original Wellbore		AFE No.		AFE (\$)		Actual (\$)					
Vertical Depth (ft):		128		Next Casing:		13.375 at 350		RKB Elevation (ft):		28.50		---		---		---					
Proposed TD (ft):		9000		Last BOP Test:				Job Reference RKB (ft):		28.50		---		---		---					
Hole Made (ft) / Hrs:		0 / 0.0		Next BOP Test:				Working Interest:				Totals:		---		---					
Average ROP (ft/hr):												Well Cost (\$):		---		---					
Drilling Days (act./plan):		0/30		Flat Days (act./plan):		0/8		Total Days (act./plan):		0/38		Days On Location:				3					
Pers/Hrs:		Operator:		2 / 24		Contractor:		14 / 168		Service:		1 / 12		Other:		0 / 0		Total:		17 / 204	

Safety Summary: No incidents or events reported. Conducted Safety Meeting.

Current Operations: Morning Safety meeting.

Planned Operations: Plan to bring in and strap drill pipe and casing. Install riser pipe, mix mud and prepare to spud.

Toolpusher: Justin Bristol, Steve Caldwell

Wellsite Supervisors: Virgil Welch, Paul Stroud

Tel No.: 7132807438

Operations Summary

From	To	Elapsed	End MD(ft)	Code	Operations Description	Non-Prod
0:00	6:00	6.00	128	OTHER	Waited on Day Light.	
6:00	18:00	12.00	128	RIGU	Set in Top Drive and track, wind walls and nipped up equipment.	
18:00	0:00	6.00	128	OTHER	Waited on Day Light.	

Management Summary

Continued rig up. Installed top drive unit, wind walls, connected mud and air lines. Set in fresh water tank. Rigged up solids control unit.

Comments

Rig is 100% moved and 80% rigged up. Expected spud late 2-7-2021 or early 2-8-21.

Casing/Tubular Information

Type	Size (ins)	Top MD (ft)	Top TVD (ft)	Bottom MD (ft)	Bottom TVD (ft)	Hole Section	OH Diam. (ins)	Nom. Wgt. (lbs)	Nominal Grade	LOT (lbs/gal)
FULL	20.000	29		129						

Safety Information

Meetings/Drills		Time	Description
Safety		30	Working in dark spots, pinch points and team work during rig moves.
First Aid Treatments:		Medical Treatments:	Lost Time Incidents:
Days Since LTI:			
<input type="checkbox"/> BOP Test	<input type="checkbox"/> Crownamatic Check		

Weather Information

Sky Condition:	Clear	Visibility:	10
Air Temperature:	27 degF	Bar. Pressure:	29.97
Wind Speed/Dir:	15 / SSW	Wind Gusts:	20