

**Daily Drilling Report**

Well ID: Forge 56-32

Field: Other

Geothermal Resource Group, Inc.

Well Name: 56-32

Sect: 32 Town: 26S Rng: 9W County: Beaver State: UT

Report No: 2

Report For 06-Feb-21

Operator:		University of Utah		Rig:		Frontier		Spud Date:		Daily Cost / Mud (\$):			---								
Measured Depth (ft):		128		Last Casing:		20.000 at 129		Wellbore:		Original Wellbore		AFE No.		AFE (\$)		Actual (\$)					
Vertical Depth (ft):		128		Next Casing:		13.375 at 350		RKB Elevation (ft):		28.50		---		---		---					
Proposed TD (ft):		9000		Last BOP Test:				Job Reference RKB (ft):		28.50		---		---		---					
Hole Made (ft) / Hrs:		0 / 0.0		Next BOP Test:				Working Interest:				Totals:		---		---					
Average ROP (ft/hr):												Well Cost (\$):		---		---					
Drilling Days (act./plan):		0/30		Flat Days (act./plan):		0/8		Total Days (act./plan):		0/38		Days On Location:				2					
Pers/Hrs:		Operator:		2 / 24		Contractor:		14 / 168		Service:		23 / 276		Other:		0 / 0		Total:		39 / 468	

Safety Summary: No incidents or events reported. Conducted Safety Meeting.**Current Operations:** Safety meeting and initiating final rig up.**Planned Operations:** Rig up on Forge 16A.**Toolpusher:** Justin Bristol, Steve Caldwell**Wellsite Supervisors:** Virgil Welch, Paul Stroud

Tel No.: 7132807438

Operations Summary

From	To	Elapsed	End MD(ft)	Code	Operations Description	Non-Prod
0:00	6:00	6.00	128	OTHER	Wait on Day Light.	
6:00	18:00	12.00	128	RIGU	Set in place rig components and heavy loads, Draw works, A-Frame, Derrick and strung blocks. Raised derrick. Rigged up equipment.	
18:00	0:00	6.00	128	OTHER	Wait on Day Light.	

Management Summary

Set in all major components of Frontier's Rig 16 including sub-base, draw works, A-Frame and derrick. Raised derrick and continued nipple up.

Comments

Rig is 100% moved and 40% rigged up. Expected spud late 2-7-2021 or early 2-8-21.

Casing/Tubular Information

Type	Size (ins)	Top MD (ft)	Top TVD (ft)	Bottom MD (ft)	Bottom TVD (ft)	Hole Section	OH Diam. (ins)	Nom. Wgt. (lbs)	Nominal Grade	LOT (lbs/gal)
FULL	20.000	29		129						

Safety Information

Meetings/Drills		Time	Description
Safety		30	Rig Move, safety belts, pinch points and working in teams.
First Aid Treatments:		Medical Treatments:	Lost Time Incidents:
Days Since LTI:			
<input type="checkbox"/> BOP Test	<input type="checkbox"/> Crownamatic Check		

Weather Information

Sky Condition:	Clear	Visibility:	10
Air Temperature:	21 degF	Bar. Pressure:	30.03
Wind Speed/Dir:	15 / N	Wind Gusts:	25